

57 (165) 2015- Pur

1. Please help us with the tender drawing along with camera locations to understand the network architecture.

The camera locations will be mentioned during installation.

2. Please confirm the specifications of the Server/workstation to load Video monitoring & control system software mentioned Item no.3.3 in chapter 4.

The Server/Workstation for installing Video monitoring & control system software is HP Make and model:Z440

3. Please confirm if the scope of Server/workstation & client PC's supply to be considered

Not required

4. Please confirm type of storage going to be provided for storage of video footage

The storage is NAS

5. VMS software supports maximum of 64 channel recording as on date and tender demands 128 channel. Please suggest if we can offer 64 channel software.

Please read it as 128 cameras not channels. VMS should support 128 cameras and it is available in the market. Please make sure VMS software supports 128 cameras.

6. Please confirm the qty's of the POE switches & required Structured cabling system.

Pl. mention per quantity/mtr price